AGENDA SUMMARY The City of Daytona Beach

DEPARTMENT/DIVISION :	Meeting Date:	Sept. 19, 2018
Utilities Department	_	•
STAFF CONTACT:	First Agenda Action:	Sept. 19, 2018
Shannon T. Ponitz, P.E.		-
ITEM TITLE:	Second Agenda Action:	
Resolution Finalizing Demonstration Testing System to Purify		
Reuse Effluent at the Westside Regional Water Reclamation		
Facility (WRWRF) Project - Contract No. 0317-0300		
ACTION (check one): Presentation Discussion Resolution Ordinance Resolution PUBLIC HEARING Ordinance on first reading PUBLIC HEARING		
IS ITEM BUDGETED: YES ☐ NO ☒ BUDGET \$ N/A TOTAL COST \$ N/A		
VISION PLAN/STRATEGIC PLANNING INITIATIVE: Maintaining and Improving Infrastructure		
BACKGROUND: Utilities Department requests the City Commission adopt a resolution approving a Final		
Reconciliation Agreement for the Demonstration Testing System to Purify Reuse Effluent at the Westside		
Regional Water Reclamation Facility (WRWRF) Project under Contract No. 0317-0300 and authorizing the City		
Manager and City Clerk to execute the Final Reconciliation Agreement with the following stipulations:		
de la		
• Approve May 28, 2018, as the final completion date		
 Approve April 13, 2018, as the substantial completion date and start of the warrany period 		
• Approve the final adjusted contract price of \$3,157,703.68		
• Approve a final payment of \$157,885.18 due under the contract, which is the remaining retainage		
This request is for final close out of the Demonstration Testing System to Purify Reuse Effluent at the Westside		
Regional Water Reclamation Facility (WRWRF)Project under Contract No. 0317-0300.		
Resolution 17-53 was adopted by City Commission on March 1, 2017, accepting Florida Design Contractors, Inc., in an amount not to exceed \$3,117,500.00 for the construction of the Demonstration Testing System to Purify Reuse Effluent at the Westside Regional Water Reclamation Facility (WRWRF) Project. Change Order No. 1 was approved by the City Manager in August, 2018 in the amount of \$40,203.68 for the installation of additional appurtenances, sensors, 6-month chemical supply, chemical coatings, and other facility enhancements, and a time extension of 60 days.		
The final completion date for construction of the project is May 28, 2018 with a final adjusted contract price for the project is \$3,157,703.68 and includes the following:		
 Overages and Underruns of bid quantities used in the Project and, Cost for the installation of various operational facility safety and function enhancements. 		
Retainage of \$157,885.18 is the only outstanding payment remaining.		
No additional funds are required for this request.		

STAFF/BOARD RECOMMENDATION:

Utilities Department recommends the City Commission adopt a resolution approving a Final Reconciliation Agreement for the Demonstration Testing System to Purify Reuse Effluent at the Westside Regional Water Reclamation Facility (WRWRF) Project under Contract No. 0317-0300 and authorizing the City Manager and City Clerk to execute the Final Reconciliation Agreement.

REVIEWED BY AS REQUIRED:

DEPT./DIVISION HEAD PURCHASING LEGAL CITY MANAGER

APPROVED
By flickjoanne at 8:44 am, Aug 23, 2018

DATE: 9/22/18

DATE: DATE: DATE: DATE: